



BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department COMPLETION REPORT

1	Completion Report of the work of :	Construction of CC roads and drains at LBS Nagara in ward no-04.		
2	Sanctioned Estimate No. And Date			
3	Name of the Contractor	Sri R Subramani.		
4	Time Stipulated for Completion of work	6 months		
5	Date of Commencement	31/01/2018.		
6	Date of Completion:	24/02/18		
7	Measurment Recorded			
	M.B No	1354		
	Page No	135324 to 332		
8	Name of the Office/ Officials incharge of the work			
	1) Asst. Exe.Engineer	K. B. Chedamand		
	2) Asst. Engineer	Ramanjevarah		
	Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings
	2623467/-	2623000/-	-	467/-

(4.99% above)

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

Ramanjevarah

ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE. ENGINEER

Sub Division

BRUHAT BANGALORE MAHANAGARA PALIKE

Bangalore

Dr. Y. S. 1/3